

MT. LEBANON 2020 ROAD RECONSTRUCTION - CONSTRUCTION SCHEDULE

| Street Name | Phase I | | | | Phase II | | | | Phase III | | | |
|-----------------|---------------------|--------------------------|-------------------|------------------------|---------------------|--------------------------|-------------------|------------------------|---------------------|--------------------------|-------------------|------------------------|
| | Proposed Start Date | Actual Start Date | Proposed End Date | Actual End Date | Proposed Start Date | Actual Start Date | Proposed End Date | Actual End Date | Proposed Start Date | Actual Start Date | Proposed End Date | Actual End Date |
| Whitmore Street | 5/11/2020 | 5/11/2020 | 5/14/2020 | 5/14/2020 | 7/28/2020 | 7/15/2020 | 8/3/2020 | 7/20/2020 | 8/6/2020 | 7/21/2020 | 8/10/2020 | 7/23/2020 |
| Arden Road | 5/15/2020 | 5/14/2020 | 6/2/2020 | 5/27/2020 | 8/4/2020 | 7/21/2020 | 8/10/2020 | 7/24/2020 | 8/11/2020 | 7/27/2020 | 8/13/2020 | 7/29/2020 |
| Firwood Drive | 6/3/2020 | 5/26/2020 | 6/19/2020 | 6/8/2020 | 8/11/2020 | 7/24/2020 | 8/20/2020 | 8/4/2020 | 8/24/2020 | 8/4/2020 | 8/28/2020 | 8/6/2020 |
| Sandrae Drive | 6/22/2020 | 6/4/2020 | 7/14/2020 | 6/16/2020 | 8/21/2020 | 8/4/2020 | 9/1/2020 | 8/13/2020 | 9/3/2020 | 8/14/2020 | 9/7/2020 | 8/18/2020 |
| Pinewood Drive | 7/15/2020 | 6/15/2020 | 7/30/2020 | 6/24/2020 | 9/2/2020 | 8/13/2020 | 9/11/2020 | 8/21/2020 | 9/14/2020 | 8/24/2020 | 9/17/2020 | 8/26/2020 |
| Summer Place | 7/31/2020 | 6/24/2020 | 8/6/2020 | 6/29/2020 | 9/14/2020 | 8/24/2020 | 9/17/2020 | 8/28/2020 | 9/18/2020 | 8/28/2020 | 9/22/2020 | 9/1/2020 |
| Rocklynn Place | 8/7/2020 | 6/29/2020 | 8/27/2020 | 7/8/2020 | 9/18/2020 | 8/28/2020 | 9/25/2020 | 9/4/2020 | 9/30/2020 | 9/8/2020 | 10/5/2020 | 9/11/2020 |
| Parker Drive | 8/28/2020 | 7/7/2020 | 9/10/2020 | 7/15/2020 | 9/28/2020 | 9/8/2020 | 10/2/2020 | 9/16/2020 | 10/6/2020 | 9/17/2020 | 10/12/2020 | 9/24/2020 |
| Helen Drive | 9/11/2020 | 7/15/2020 | 9/17/2020 | 7/17/2020 | 10/5/2020 | 9/17/2020 | 10/9/2020 | 9/22/2020 | 10/13/2020 | 9/22/2020 | 10/16/2020 | 9/24/2020 |
| Hemlock Street | 9/18/2020 | 9/8/2020 | 10/2/2020 | 9/25/2020 | 10/12/2020 | 9/28/2020 | 10/16/2020 | 10/1/2020 | 10/19/2020 | 10/2/2020 | 10/22/2020 | 10/9/2020 |

Date = This indicates the predicted date of when work would commence.

Phase I - Curbs, Sidewalk, Driveways, Storm Sewer Work

Phase II - Road Excavation and Placement of Stone Base

Phase III - Paving

During Phase I there will be no access to your driveway while curb work is taking place which includes the removal, replacement, and curing of the curb.

There shall be approximately 3 weeks between the completion of Phase 1 and the start of Phase II during which time driveway access will be provided.

Once Phase II begins, access will not be available for the entire street until the completion of Phase III.